



Public Services

Weekly Construction Update

Grosse Ile Parkway Bridge Pier Repairs

Week of: July 30, 2021

JF Brennan's dive teams completed work at Piers 10 and 2. At Pier 10, the team worked on clearing debris and pressure washing the existing cribbing and footing and installing a grout-filled articulating block mat around the perimeter; which will seal the bottom of the formwork. Additionally, prep-work for the cribbing forms was completed along with the installation of standoffs and coil lags for the forms. Corner reinforcement straps were also installed at all corners of the pier cribbing to provide additional support for the structure. At Pier 2, the team installed corner reinforcement straps at the corners of the existing cribbing.





Public Services

